



**ON-SITE SEWAGE SYSTEMS (OSS)
RECORD DRAWING CERTIFICATION
OF COMPLETION** (Submit in Triplicate)

ADDRESS OF PROPERTY _____
(Street)

SYSTEM TYPE _____

(City) _____ (Zip) _____

OPERATIONAL CAPACITY _____ (gals/day)

PERMIT NO.

O	N								
---	---	--	--	--	--	--	--	--	--

APN (PARCEL #)

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

No. of Bedrooms designed for _____ LEGAL DESCRIPTION _____

Owner _____ Address _____ Phone _____

Designer _____ Address _____ Phone _____

Master Installer _____ Address _____ Phone _____

INSTRUCTIONS TO (OSS) DESIGNER

→ ATTACH A SEPARATE SHEET FOR THE RECORD DRAWING PLAN(S). USE A SCALE OF 1"=20' OR 1"=30' (max. paper size 11x17"). ALSO: INCLUDE THE INSTALLATION PERMIT, DOCUMENTATION OF FINAL COVER, PERFORMANCE DEMONSTRATION REPORT FORM, AND OTHER DOCUMENTS APPLICABLE TO THE SYSTEM (See Title 13 – Sections 13.56.050/13.56.054)

STATUS OF RECORD DRAWING

☐ This Record Drawing is **UNSATISFACTORY** for the following reason(s): _____

☐ See attached comments/explanation

☐ I hereby certify that the accompanying drawing and support documents accurately represent the system installed at the address/parcel indicated above, and that all requirements and conditions (concerning plumbing stub elevations; maintenance of grades; fills; surface drains; etc.) indicated on the approved site design (or latest approved revision thereof) dated _____, have been complied with. I further certify that this system meets all requirements of the King County On-Site Sewage Code, Title 13, Code of the King County Board of Health.

SIGNATURE OF LICENSED DESIGNER OR P.E.

DATE

CERTIFICATION NUMBER

TO BE FILLED IN BY HEALTH DEPARTMENT ONLY

APPROVED _____ **BY:** _____
(Date) (Health Official)

DISAPPROVED _____ **BY:** _____
(Date) (Health Official)

☐ **NEW CONSTRUCTION: UNLAWFUL TO OCCUPY
PREMISES WITHOUT HEALTH DEPARTMENT APPROVAL OF THE
OSS/SEPTIC SYSTEM RECORD DRAWING CERTIFICATION**

Comments: _____

RECEIVED

INSTRUCTIONS TO THE OSS OWNER/SYSTEM USER:

Please refer to your OSS owner's operating maintenance and technical specifications manual and Notice on title pertaining to the OSS. Your OSS has limitations! Refer to the Operational Capacity of the System established by the OSS designer. Overloading it or disturbing the soil absorption system (SAS) or treatment device (e.g. drainfield, mound, sand filter, ATU, etc.) may cause the system to prematurely fail. For further information, contact your Health Department Service Center (206) 477-8050

Environmental Health Services Division401 Fifth Avenue, Suite 1100
Seattle, WA 98104**206-263-9566** Fax 206-296-0189

TTY Relay: 711

www.kingcounty.gov/health

**Record Drawing CHECKLIST
ON-SITE SEWAGE SYSTEM (OSS)**

The following checklist is a guide to assist the designer in submitting a complete record drawing. It should not be included with the record drawing submission. A properly prepared record drawing must include applicable items listed below along with any additional details and specifications required by The Code of the King County Board of Health, Title 13. **The designer must ensure that all materials and documents submitted are legible and properly collated. A minimum of three complete sets must be submitted.**

SITE ADDRESS: _____**PARCEL NUMBER:**

--	--	--	--	--	--	--	--	--	--

If parcel number unknown, you can look it up at <http://gismaps.kingcounty.gov/parcelviewer2>

ITEM(S)	YES	NO
1. The form is complete and submitted in triplicate		
2. All information and data entries are legible		
3. The as-built submission includes a copy of the installation permit		
PLOT PLAN		
4. The recommended scale of 1" = 20' or 1" = 30' is used		
5. -The plot plan is presented on paper that is 11" X 17" or smaller		
6. Drawing is oriented with a North direction arrow		
7. The design control point is shown on plan		
8. All wastewater tanks are shown		
9. All tank pump out lids, tank inspection ports, and riser lids are shown		
10. The depth(s) of tank burial is/are shown		
11. All plumbing stub outlets are shown		
12. The plan shows the building sewer line(s) and clean out		
13. Effluent transfer line(s) are shown		
14. Distribution/inspection box is shown		
15. All soil absorption laterals are shown		
16. Permanent visible permanent markers are shown		
17. Length of each drainfield lateral is shown to scale		
18. Width of each drainfield lateral is shown to scale		

Environmental Health Services Division

401 Fifth Avenue, Suite 1100
Seattle, WA 98104

206-263-9566 Fax 206-296-0189

TTY Relay: 711

www.kingcounty.gov/health

	YES	NO
19. Total number of lineal feet of laterals specified on drawing		
20. Plan specifies square footage of laterals		
21. Plan includes a dimensioned reserve area with detailed locations of laterals		
22. The location of unusual construction features is clearly indicated (e.g. step-down, water/sewer line crossing, interceptor trench)		
23. Plan shows distance between drainfield laterals and:		
cuts		
banks		
terraces		
foundations		
property		
lines lakes		
streams		
wells or other water		
source(s) water lines		
driveways		
impermeable surfaces		
24. Plot plan shows location & detail of SSAS inspection ports or air relief valves		
25. Plot plan shows location and depth of cover material (added after installation)		
26. Pump specifications are provided:		
Pump size, manufacturer model		
Pump cycle duration		
Dose in gallons/cycle		
Pump timer settings		
27. Plan shows location, size, shape and placement of all buildings on the site and indicates the number of bedrooms approved (number of bedrooms to be labeled inside the building envelope on the record drawing).		
28. Drawing includes all easements, underground oil storage tanks, utility lines.		
29. Drawing shows all property/boundary lines		

Environmental Health Services Division

401 Fifth Avenue, Suite 1100
Seattle, WA 98104

206-263-9566 Fax 206-296-0189

TTY Relay: 711

www.kingcounty.gov/health

	YES	NO
30. Location, direction of flow, and discharge points are shown for all ground and surface water interruption drains and on-site storm water infiltration systems. Ensure that stormwater meets setback requirements.		
31. Plot plans shows the location of private water supply.		
32. The plot plan indicates the location of the design control point		
33. Record drawing accompanied by a completed OSS owner's operating, maintenance and technical specifications manual.		
34. The owners OSS manual includes:		
System performance specs		
System operating instructions		
System preventive & service schedule		
Make, model and performance specifications of all systems components		
Check list & schedule for routine monitoring inspections effluent sampling and reports		
35. Operational capacity of system is indicated along with documentation describing the waste strength range within which the OSS is designed to operate.		
36. The cover material used conforms with the design specifications, (indicated on the record drawing documents)		
37. Electronic control panel is located on the drawing and complies with line of sight requirements.		
38. Verification of water tight testing for each wastewater tank. Include method of testing and results with designers statement and signature that they were on hand to perform or witness the test results.		
39. Sewage tanks were installed and bedded according to the manufacturer's directions and upon a level, stable base that will not settle. Indicated on record drawing documents		
40. Wastewater tanks are on approved or registered list (indicate approved number on record drawing documents).		
41. Record drawing submission includes copy of recorded notice on title		
42. Record drawing submission includes copy of the proprietary homeowner's manual		
42. Other applicable items not listed above		